COMPLETION REPORT

1	Name of the work	Improvements CC Roads Near Sree Rama Temple are in Mallasandra Ward No. 13 Shettyhalli Sub Division.
2	Sanctioned Estimate No. & Date	EE/DD/73/39/16-17 dt 22.8.16
3	Head of Account which is chargeable	P-1878, 013-16-000040
4	Instrument Order NO. & Date	BBMP/EE/DD/WO/54/16-17 dt 30.8.16
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	60 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	1685 (168452—168455)
8	Check Measurement of the Asst	168449 — 168500
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/~~junior~~ Eng	Dayeenanda. H.S.
	b) Asst. Exe Engineer	Jayalingeppa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
Rs 20.00 lacs	Rs 19.92 lacs	—	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು